













ID	Task Name	Duration	Start	Finish	July							August					September					October					November				December			
					6/7	6/14	6/21	6/28	7/5	7/12	7/19	7/26	8/2	8/9	8/16	8/23	8/30	9/6	9/13	9/20	9/27	10/4	10/11	10/18	10/25	11/1	11/8	11/15	11/22	11/29	12/6	12/13	12/20	
1	Bidding & Award	9 days	Wed 6/24/09	Mon 7/6/09	Bidding & Award																													
3	Material Pickup	18 days	Tue 7/7/09	Thu 7/30/09	Material Pickup																													
10	Mobilization to Site	16 days	Tue 7/7/09	Tue 7/28/09	Mobilization to Site																													
13	Surveying Throughout Project	83 days	Tue 7/14/09	Thu 11/5/09	Surveying Throughout Project																													
16	Tree & Shrub Clearing	44 days	Wed 7/15/09	Mon 9/14/09	Tree & Shrub Clearing																													
18	Underground Electrical - West of Chili Pepper Field	36 days	Thu 7/16/09	Thu 9/3/09	Underground Electrical - West of Chili Pepper Field																													
26	Underground Electrical - East of Chili Pepper Field	56 days	Tue 8/4/09	Tue 10/20/09	Underground Electrical - East of Chili Pepper Field																													
33	Overhead Electrical	105 days	Mon 7/20/09	Fri 12/11/09	Overhead Electrical																													
37	Clean up	5 days	Mon 12/14/09	Fri 12/18/09	Clean																													
39	Demobilization from Site	0 days	Mon 12/21/09	Mon 12/21/09	12/2																													

Project: ProjectRetherford Date: Fri 7/17/09

Task  Milestone  Rolled Up Task  Rolled Up Progress  External Tasks  Group By Summary 
 Progress  Summary  Rolled Up Milestone  Split  Project Summary  Deadline 

Page 1